

Parent	
Land	
Temporary	
Feasibility	
Emergent	

Project Schedule Form

Project and District Information

County:	MIDDLESEX	District Contact:	Erin Hill
District Name:	SAYREVILLE BORO	Contact Title:	Business Administrator/Board Secretary
District Number:	4660	District Telephone #:	732-525-5200
School Name:	Sayreville Public School - New Bus Transport	District Fax #:	
School Code:	xxx	District E-Mail:	erin.hill@sayrevillek12.net
Project Title:	Bus Transportation Complex	A/E Firm:	Spiezle Architectural Group, Inc.
Project Address:	to be determined	A/E Contact:	Brian M. Eaves, Project Manager
Municipality:	Parlin, NJ	A/E Phone #:	609-695-7400
Zip Code:	08859	A/E Fax #:	609-394-2274
		A/E E-Mail:	bmeaves@spiezle.com

Brief Description of Project:

New Bus Transportation Complex

Note: This Project Schedule Form is required to be submitted for all projects except those undertaken by the Authority (SDA). For Authority Projects submit this schedule or other schedule containing the same milestones developed by the Authority.

1. Characteristics/Requirements of Project:

Does Project Require Planning Board Submission: Yes No

Does Project Require LRFP Amendment: Yes No

Does Project Require Final Education Review: Yes No

No Referendum Required	Specify on Line 9, Form 120 if req.
	Not Applicable

2. Project Schedule (Shaded cells require entry):

Line	Project Milestone	Desired Start Date	Duration (Days)	Start Date	End Date
1	Project Initiation (Request for State Project #)	03/21/23	5	03/21/23	03/26/23
2	Develop Ed. Specs., and Schematics			03/27/23	03/27/23
3	Submission of a complete project application to DOE			03/28/23	03/28/23
4	No amendment to the LRFP is required			03/29/23	03/29/23
5	Submission to Planning Board (min 45 / 55 days)*	03/21/23	<enter actual		05/15/23
6	DOE determining a complete application		<For DOE use only	05/15/23	05/25/23
7	DOE Review and Approval/PEC Issuance		90	05/26/23	08/24/23
8	District review/response period for PEC (from 7 to 30 days)			08/25/23	08/25/23
9	FEC Established (PEC Accepted by District, Issued by DOE)		30	08/26/23	09/25/23
10	Non-Referendum Project			09/25/23	09/25/23
11	DOE Final Review is not required			09/25/23	09/25/23
12	DOE Final Review is not required			09/25/23	09/25/23
13	Development of Final Bidding Documents			09/26/23	09/26/23
14	Submission to DCA or Local (UCC review Period)			09/27/23	09/27/23
15	Bidding Period			09/28/23	09/28/23
16	Construction Contract Award			09/29/23	09/29/23
17	Construction Duration-to Final Completion		330	09/30/23	08/25/24
18	Project Closeout Submission and DOE review		30	08/26/24	09/25/24

Notes:

- Final Submission can occur to DOE between 60% Final Documents and 100% Final Documents for educational adequacy projects.
- If District chooses to appeal PEC Determination, the appeal process is outlined in N.J.A.C. 6A:26-3.6.
- Calendar Days (7/week) are utilized as schedule is for planning purposes. Dates are therefore approximate.

***NOTE:** The review period for the Local Planning Board(s) for SDA managed project is 45 days and for Non-SDA managed project is 55 days.